

CORRAL HOLLOW ROAD CLOSURE

TRACY HILLS



March 20, 2019

CONSTRUCTION UPDATE

Traffic Signal Activation at Tracy Hills Drive on March 27

On Wednesday, March 27, crews will activate the new traffic signal at Corral Hollow Road and Tracy Hills Drive. This work was initially scheduled for March 13, but was postponed due to a PG&E power delay. Once activated, the timing of the signal will cycle in order to avoid backups; however, local residents and the traveling public should anticipate extra delays during commute hours. Please pay attention to reader boards onsite and obey all traffic rules.

Final project activities are expected to be complete by late spring/early summer 2019, including installation of a sanitary sewer structure at Parkside Drive and then slurry seal work on Corral Hollow Road from Parkside Drive to W. Linne Road, followed by striping (pending weather).

What to Expect

During construction, public safety remains a top priority. Access to properties will be maintained at all times. Open trenches will be covered using steel plates at the end of work shifts. Local residents and the traveling public should anticipate extra delay during commute hours. ***We apologize for the traffic impacts this work has caused and thank you for your continued patience.***

STAY UPDATED!



chclosure.com

(sign up to receive electronic updates)



info@chclosure.com



(209) 221-4809

Find the City on:



FACEBOOK



TWITTER



NEXTDOOR